

Selectboard Minutes
August 18, 2022

Present: Andy Artimovich
Jenn Jones
Robert Mantegari
Russ Kelly

Artimovich called the meeting to order at 7:00am.

The board had a site walk of the Mill Road Bridge with Bob Stephens, SA Engineering. The board viewed the scope of the project including the form walls, underpinning, and sealing of the arch. The board viewed guardrail placement and the stone wall that may need to be replaced as opposed to repaired due to safety concerns. Stephens will follow up with quotes and a recommendation on the stone wall. Construction administration was budgeted for 6 weeks, which has been able to be stretched to 9 weeks. An amendment may need to be considered to address the remaining 3 weeks of construction.

At 7:53am Mantegari made a motion to adjourn. Artimovich seconded the motion. All were in favor.

Respectfully submitted,

Karen Clement